

MEMORANDUM

January 19, 2022

TO: Reclamation District No. 756

FROM: Nathan Hershey

SUBJECT: January 2022 Engineer's Report

Described below are the engineering items to be discussed at your January 19, 2022 meeting.

Subventions 2020-21 – The District submitted an application for participation in the Program in the amount of \$1,595,000. \$12 million has been approved for Program funding for FY 2020-21. A final claim in the amount of \$231,794.35 was submitted.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$631,000. \$10 million has been approved for the Program for FY 2021-22.

Annual Maintenance – Attached are the current maintenance items we are tracking.

Flood Fight Supplies – The District submitted the reimbursement package to San Joaquin County for flood fight supplies prior to the deadline. We are waiting to receive reimbursement.

Regional Flood Fight Supply Depot – The District has signed a MOA with Sacramento County to move forward with development of a regional flood fight supply depot. We have developed a preliminary site layout and are working on the logistics of developing the depot. Sac County has provided a subsequent MOU to provide funding for the site improvements. Funds have recently been received and we are starting work on designing the site improvements. A supply of muscle wall was delivered to the island and will be temporarily stored in an adjacent area until the site improvements are complete. It is anticipated the project will be ready for bid in a few months and construction can occur over the summer.

Special Projects – The funding agreement for the levee setback and habitat enhancement project on the west levee (BO-17-1-SP) has been fully executed and work on the project may begin. We have requested an advance of funds to cover the initial design work.

The District received an advance of funds for design of the Directed Action project to rehabilitate the north levee (BO-19-1-SP). The 90% design is complete and the draft Scope of Work has been submitted to DWR for approval. The next step is to circulate the environmental documents for public review and comment. We are working to address internal comments to finalize the public draft. Once approved by the District, we will circulate the public draft and post the document to the State clearinghouse.

Five Year Plan – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have incorporated the comments received to date. We have also sent a draft to DWR staff for review and comment. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we will be submitting the anticipated total cost of improvements for planning purposes by the end of the month.

SB 88 – Work under Phase 3 of the measurement experiment has been completed. Phase 3 efforts primarily involved installing 8 additional flange magnetic meters on the water side of the highest use siphons, with at least one flow meter on each island. Work under Phase 4 of the measurement experiment is expected to begin in the near future. MWD has authorized the purchase of 25 flow meters along with telemetry units to be installed on all four islands. The flow meters, flanges, bolts, and job boxes were delivered by Technoflo earlier this month. MWD has begun their inspection of the delivered equipment and will reach out to Technoflo if anything is missing and/or damaged. MWD has also begun the process of selecting a contractor to perform the installations of this equipment. The installations are estimated to be completed before the end of 2022. MBK has conducted visits to the proposed sites to identify work that needs to be completed prior to installing the flow meters. MBK will work with MWD and the selected contractor to complete these preparations.

After reviewing the notes and photos from MBK's visits to the Phase 4 sites, 4 siphons were identified as potentially having asbestos or had a tar coating on the pipe exterior. These hazardous materials could harm the contractor and the environment if not disposed of properly. MBK visited these sites with an environmental consultant, Bovee Environmental Management, on December 30th to determine if any hazardous materials are present. The tests showed hazardous materials were present at 3 of the 4 sites. MWD has already contracted with W.C. Maloney to remove the materials in the area where the flow meter would be installed. MBK will be joining W.C. Maloney at the first site to ensure there is enough material for the flow meter installation to continue.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. RD staff are currently in the process of creating place of use polygons for each of the islands. MBK and MWD continue to participate in the Consortium.

Issue Tracking Summary

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
								25 L5 como tromah alama M/C
								25 LF core trench along WS
						Boil on lower levee slope/toe;		hinge to depth of 8'; no pipe or water encountered; backfilled
23	Low	2/11/2017	JaimeBarajas	Station 859	Boil	running at high tide	Monitor	with native material.
23	LOW	2/11/2017	Jannebarajas	Station 655	DOII	running at mgn tide	WIGHTEO	with native material.
								40 LF core trench along WS
								hinge to depth of 8';
								encountered water seeping
								from landside trench wall at 8'
								depth; backfilled with native
								and imported dry fill; Drainage
								ditch to be cut along Caltrans
								access roadway from Sta 926 to
						Boil on lower levee slope/toe;		Sta 2 to relieve ponding. Work
24	Low	2/11/2017	JaimeBarajas	Station 924+10	Boil	running at high tide	Monitor	to be done by Sierra Cattle.
								8/14/17 - Waterside top of pipe
								= 7.2; 100 yr. flood = 7.6; 12"
2.4		2/20/2047		S 040	_			siphon; pipe is low; Continue to
34	Low	2/20/2017	NateHershey	Station 813	Encroachment	Siphon may be low	Monitor	Monitor
								Monitor and discuss repair;
								10/23/17 Levee crown
								trenched; no encroachments
								located, Area to be graded and
								prepared for flood season; will
								proceed under Special Projects
						Cracking in LS Slope; seepage and		upon receipt of PFA. 12/4/17 -
41	Medium	3/28/2017	RalphHeringer	Station 544-549	Crack	cattails at toe	Monitor	grading complete

Issue Tracking Summary

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
41.1		4/24/2020	NateHershey					Reviewed the site area. Area appears to be moving again - not as dramatic as in 2017, but it appears to be along the same fault lines. Seepage observed exiting the surface. Recommend performing an updated survey and developing an action plan.
53	Medium	8/11/2017	NateHershey	Station 324	Seepage	Seepage at toe of 3 to 1 slope	Monitor	Monitor
54	Medium	8/11/2017	NateHershey	Station 336	Seepage	seepage at toe of 5 to 1 slope	Monitor	Monitor; The hole is shallow at about 1-2 inches deep.
63	Medium	3/23/2018	RussRyan	Station 72	Crack	Longitudinal crack on land side slope near toe of Levee. Crack runs several hundred feet parallel to Levee road. See photos.	Repair	Investigate and monitor; It's clear to me that there is differential settling after slope vegitation was cleared.
74	Low	1/5/2019	RussRyan	Land side within 150 foot Levee footprint. See attached phots. Low wet areas.	Other,Sinkhole	Bouldin Island - West stretch length adjacent to Mokelumne River. See attached photos for exact location.	Investigate	See notes above.
88	Low	6/7/2019	Dave Forkel	Sta 382+00	Seepage	Seepage on side of levee.	Investigate	
94	Low	9/27/2019	Brian Janowiak	Lower toe	Other, Settlement	Area along lower toe near seepage ditch by Floeida tip appears to have settled.	Monitor	
96	Medium	4/22/2020	RussRyan	Between 630 and 640	Seepage	Appears to be seepage	Investigate	
104	Medium	11/19/2020	DaveForkel	Sta 426+00	Sloughing	Waterside crack about 100 ft total, spread over 3-4 sites	Repair	
106	Medium	12/17/2020	RussRyan	Bouldin Island (see photo for location)	Crack	Levee crest road crack (towards water side). Crack length is about 7 step paces (Russ Ryan) and depth is unknown.	Monitor	

Issue Tracking Summary

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
						·		
						Just inside levee footprint on land		
						side of toe drain there water		
						ponding. Was there prior to any		
107	Medium	12/17/2020	RussRyan	See photos	Seepage	rain this season during dry period.	Monitor	See photos taken on site.
						Cracking observed on landside		
						slope. Unclear if this is a result of		
108	Medium	7/8/2021	RussRyan	Station 90	Crack	the earthquake event.	Monitor	
						Potential landside settlement on		
						toe berm. Unclear if this is		
109	Medium	7/8/2021	RussRyan	Station 226	Sloughing	earthquake related.	Monitor	
						Landside disturbance. Unclear if		
						earthquake related or due to		
110	Medium	7/8/2021	RussRyan	Station 503	Sloughing	sheep activity.	Monitor	
						Beaver den located on lower 1/3		
						of waterside slope and is		
						approximately 11' (slope distance)		
						from waterside hinge. Beaver den		
						has a 2.5' wide and 1.5' high		
						opening, the base of den is		
						approximately 2.5' in diameter for		
						approximately 7 cubic foot den in		
						levee. Den is covered with brush		
						and is viewable from the		
						waterside toe. The existing		
						revetment in the area is crushed		
						concrete and it appears that a gap		
						in the revetment is where the den		
						was created. The den does not		
						appear to go deeper into levee		
111	Medium	8/30/2021	MichaelNishimura	Station 681+20	RodentActivity,Other	more than what was described.	Monitor	
						Erosion in top of the levee at		Should be excavated and
112	Medium	1/10/2022	DaveForkel	Sta 345+00	Crack	crack.	Repair	repaired.
						Longitudinal crack located on		
						levee crest road on hinge point to		
						water side slope. The crack was		Need to repair as future rainy
						measured with tape measured at		weather may open cracks
						49 ft/50 ft total length along 4		further that could potentially
113	Medium	1/14/2022	RussRyan	Sta 105	Crack	segments.	Repair	lead to sloughing into river.

Issue Tracking Summary

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
						Land side approx 3-5 feet below		
						crest road elevation. See attached		
115	High	1/14/2022	RussRyan	Sta 96	RodentActivity	photo map.	Repair	Appears a deep rodent den.