

MEMORANDUM

March 16, 2022

TO: Reclamation District No. 756

FROM: Nathan Hershey

SUBJECT: March 2022 Engineer's Report

Described below are the engineering items to be discussed at your March 16, 2022 meeting.

Subventions 2020-21 – The District submitted an application for participation in the Program in the amount of \$1,595,000. \$12 million has been approved for Program funding for FY 2020-21. A final claim in the amount of \$231,794.35 was submitted.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$631,000. \$10 million has been approved for the Program for FY 2021-22.

Subventions 2022-23 – Applications for the Program are due April 1. Subject to Board approval, our intent is to submit an application similar to the submittal for the prior fiscal year.

Annual Maintenance – Attached are the current maintenance items we are tracking.

Flood Fight Supplies – The District received reimbursement for the flood fight supplies recently purchased.

Regional Flood Fight Supply Depot – The District has signed a MOA with Sacramento County to move forward with development of a regional flood fight supply depot. We have developed a preliminary site layout and are working on the logistics of developing the depot. Sac County has provided a subsequent MOU to provide funding for the site improvements. Funds have recently been received and we are starting work on designing the site improvements. A supply of muscle wall was delivered to the island and will be temporarily stored in an adjacent area until the site improvements are complete. It is anticipated the project will be ready for bid in a few months and construction can occur over the summer. Our goal is to have the facility completed by August 1.

Special Projects – The District received an advance of funds for design of the Directed Action project to rehabilitate the north levee (BO-19-1-SP). The 90% design is complete, and the revised draft Scope of Work will be submitted to DWR for approval upon adoption of the IS/MND. Environmental documents have been circulated for public review and comment. We have reviewed the comments received, updated the document accordingly and recommend adoption of the final IS/MND. We have applied for a CDFW LSAA and are preparing the DSC consistency determination for submittal. Final plans and specifications are being prepared for bid in either April or May; it is likely we will recommend bidding the project prior to receiving the final LSAA and DSC consistency determination.

Five Year Plan – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have incorporated the comments received to date. We have also sent a draft to DWR staff for review and comment. DWR has extended the expiration date of the funding agreements to

RD 756
Engineer's Report

March 16, 2022
Page 2

December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes.

SB 88 – Work under Phase 3 of the measurement experiment has been completed. MBK has visited the sites and certified that the installed flow meters have all been installed to manufacturer's specifications.

Work under Phase 4 of the measurement experiment is expected to begin in the near future. MWD purchased 25 flow meters along with telemetry units to be installed on all four islands. The flow meters, flanges, bolts, and job boxes were delivered by Technoflo during January to a secure site on Bacon Island. MWD has scheduled the pre-bid walkthrough with the potential contractors for March 15th. After this walkthrough and the bids from the contractors are submitted, MWD will select one of the bids and installations will begin shortly thereafter. The installations are estimated to be completed before the end of 2022. MBK has conducted visits to the proposed sites to identify work that needs to be completed prior to installing the flow meters. MBK will work with MWD and the selected contractor to complete these preparations.

After reviewing the notes and photos from MBK's visits to the Phase 4 sites, 4 siphons were identified as potentially having asbestos or had a tar coating on the pipe exterior. MWD contracted with W.C. Maloney to remove the hazardous materials in the area where the flow meter would be installed. MBK inspected the sites afterward to verify the hazardous materials were removed from the correct siphons in the location where the meter would be installed.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. RD staff are currently in the process of creating place of use polygons for each of the islands. MBK and MWD continue to participate in the Consortium.

Reclamation District No. 756 Bouldin Island Issue Tracking Summary

3/12/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
23	Low	2/11/2017	JaimeBarajas	Station 859	Boil	Boil on lower levee slope/toe; running at high tide	Monitor	25 LF core trench along WS hinge to depth of 8'; no pipe or water encountered; backfilled with native material.
24	Low	2/11/2017	JaimeBarajas	Station 924+10	Boil	Boil on lower levee slope/toe; running at high tide	Monitor	40 LF core trench along WS hinge to depth of 8'; encountered water seeping from landside trench wall at 8' depth; backfilled with native and imported dry fill; Drainage ditch to be cut along Caltrans access roadway from Sta 926 to Sta 2 to relieve ponding. Work to be done by Sierra Cattle.
34	Low	2/20/2017	NateHershey	Station 813	Encroachment	Siphon may be low	Monitor	8/14/17 - Waterside top of pipe = 7.2; 100 yr. flood = 7.6; 12" siphon; pipe is low; Continue to Monitor
41	Medium	3/28/2017	RalphHeringer	Station 544-549	Crack	Cracking in LS Slope; seepage and cattails at toe	Monitor	Monitor and discuss repair; 10/23/17 Levee crown trenched; no encroachments located, Area to be graded and prepared for flood season; will proceed under Special Projects upon receipt of PFA. 12/4/17 - grading complete

Reclamation District No. 756 Bouldin Island Issue Tracking Summary

3/12/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
								5
								Reviewed the site area. Area
								appears to be moving again -
								not as dramatic as in 2017, but
								it appears to be along the same fault lines. Seepage observed
								exiting the surface.
								Recommend performing an
								updated survey and developing
41.1		4/24/2020	NateHershey					an action plan.
53	Medium	8/11/2017	NateHershey	Station 324	Seepage	Seepage at toe of 3 to 1 slope	Monitor	Monitor
33	Wicalani	0/11/2017	ridericisiicy	366131321	occhage	seepage at toe of 5 to 1 slope	Wieniter	Monitor; The hole is shallow at
54	Medium	8/11/2017	NateHershey	Station 336	Seepage		Monitor	about 1-2 inches deep.
			,		1 0			·
						Longitudinal crack on land side		Investigate and monitor; It's
						slope near toe of Levee. Crack		clear to me that there is
						runs several hundred feet parallel		differential settling after slope
63	Medium	3/23/2018	RussRyan	Station 72	Crack	to Levee road. See photos.	Repair	vegitation was cleared.
				Land side within 150		Bouldin Island - West stretch		
				foot Levee footprint.		length adjacent to Mokelumne		
				See attached phots.		River. See attached photos for		
74	Low	1/5/2019	RussRyan	Low wet areas.	Other,Sinkhole	exact location.	Investigate	See notes above.
88	Low	6/7/2019	Dave Forkel	Sta 382+00	Seepage	Seepage on side of levee.	Investigate	
						Area along lower toe near		
0.4	1	0/27/2010	Drian Innaviale	Lowerton	Othor Cattlemant	seepage ditch by Floeida tip appears to have settled.	Manitan	
94 96	Low Medium	9/27/2019 4/22/2020	Brian Janowiak RussRyan	Lower toe Between 630 and 640	Other, Settlement Seepage	Appears to be seepage	Monitor Investigate	
90	Wiedidili	4/22/2020	Nussnyan	between 030 and 040	Seepage	Waterside crack about 100 ft	ilivestigate	
104	Medium	11/19/2020	DaveForkel	Sta 426+00	Sloughing	total, spread over 3-4 sites	Repair	
101	Wicalani	11/13/2020	Davel of Kei	314 120 100	3104811118	total, spread over 5 Times	перип	
						Levee crest road crack (towards		
						water side). Crack length is about		
				Bouldin Island (see		7 step paces (Russ Ryan) and		
106	Medium	12/17/2020	RussRyan	photo for location)	Crack	depth is unknown.	Monitor	
						Just inside levee footprint on land		
						side of toe drain there water		
						ponding. Was there prior to any		
107	Medium	12/17/2020	RussRyan	See photos	Seepage	rain this season during dry period.	Monitor	See photos taken on site.

Reclamation District No. 756 Bouldin Island Issue Tracking Summary 3/12/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
		·	·			Cracking observed on landside		
						slope. Unclear if this is a result of		
108	Medium	7/8/2021	RussRyan	Station 90	Crack	the earthquake event.	Monitor	
			·			Potential landside settlement on		
						toe berm. Unclear if this is		
109	Medium	7/8/2021	RussRyan	Station 226	Sloughing	earthquake related.	Monitor	
			·			Landside disturbance. Unclear if		
						earthquake related or due to		
110	Medium	7/8/2021	RussRyan	Station 503	Sloughing	sheep activity.	Monitor	
			·			Beaver den located on lower 1/3		
						of waterside slope and is		
						approximately 11' (slope distance)		
						from waterside hinge. Beaver den		
						has a 2.5' wide and 1.5' high		
						opening, the base of den is		
						approximately 2.5' in diameter for		
						approximately 7 cubic foot den in		
						levee. Den is covered with brush		
						and is viewable from the		
						waterside toe. The existing revetment in the area is crushed		
						concrete and it appears that a gap		
						in the revetment is where the den		
						was created. The den does not		
111	Medium	8/30/2021	MichaelNishimura	Station 681+20	RodentActivity,Other	appear to go deeper into levee more than what was described.	Monitor	
111	Medium	8/30/2021	IVIICIIaeiivisiiiiiura	3(4(10)) 081+20	RouelitActivity,Other	Erosion in top of the levee at	Monitor	Should be excavated and
112	Medium	1/10/2022	DaveForkel	Sta 345+00	Crack	crack.	Repair	repaired.
112	Medium	1/10/2022	Daverorkei	31a 343+00	Clack	Longitudinal crack located on	керап	терапец.
						levee crest road on hinge point to		
						water side slope. The crack was		Need to repair as future rainy
						measured with tape measured at		weather may open cracks
						49 ft/50 ft total length along 4		further that could potentially
113	Medium	1/14/2022	RussRyan	Sta 105	Crack		Repair	lead to sloughing into river.
113	ivieululli	1/14/2022	nusskydii	31a 1U3	CIDLK	segments. Land side approx 3-5 feet below	керап	read to stoughting into river.
						crest road elevation. See attached		
115	High	1/14/2022	PuccPyan	Sta 96	RodentActivity	photo map.	Repair	Appears a deep rodent den.
112	півіі	1/14/2022	RussRyan	31a 30	RouentActivity	אווטנט ווומף.	керап	Appears a deep rodent den.

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

3/12/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
						Noticeable standing water at toe		
						of levee at the same 2017 slippage		Need Geotech investigation
116	Medium	2/21/2022	RussRyan	Sta 548	Seepage	event.	Investigate	and assessments.
								Roughly an estimated 30 feet
								by 10 feet. Dimensions need to
						Landside water ponding present		be verified in field
117	Low	2/23/2022	RussRyan	Sta 639	Seepage	at toe of levee.	Investigate	investigation.