

MEMORANDUM

September 21, 2022

TO: Reclamation District No. 756

FROM: Nathan Hershey

SUBJECT: September 2022 Engineer's Report

Described below are the engineering items to be discussed at your September 21, 2022 meeting.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$631,000. An additional \$2 million was approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22. The final claim is in the process of being compiled and will be submitted prior to November 1.

Subventions 2022-23 – The District submitted an application for participation in the Program in the amount of \$631,000. \$12 million was approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

Annual Maintenance – Attached are the current maintenance items we are tracking. Asta Construction completed the approved maintenance project, which included repairing two waterside erosion sites and grading the crown roadway along the west levee.

Regional Flood Fight Supply Depot – Construction of the flood fight supply depot pad is complete. The muscle wall and 20' District storage container have been placed within the depot and the security fence and gates are scheduled to be installed this week.

Special Projects – The District is preparing for construction of the Directed Action project to rehabilitate the north levee (BO-19-1-SP). The Project SOW has been approved by DWR, and the District has received advance funds for construction. Notice to proceed has been issued and a pre-construction meeting has ocurred. We are coordinating with the Contractor on the construction schedule and activities.

Five Year Plan – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have incorporated the comments received to date. We have also sent a draft to DWR staff for review and comment. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes.

SB 88 – Work under Phase 4 of the measurement experiment is underway. Currently fourteen meters have been installed and have been certified by MBK Engineers. Progress is being made on the remaining flow meter installations and they are expected to be complete before the end of 2022.

During the installation of these meters, Gornto Ditching discovered that a proper air-tight seal could not be made while using grounding rings on the 18-inch diameter siphons without using additional gaskets. Because of this, there would not be enough gaskets to complete all the Phase 4 flow meter installations. Technoflo has

provided 8 replacement gaskets of a different material to try on the remaining sites. In addition, Gornto Ditching has been instructed to avoid using the grounding rings since electrical interference is not expected to be a significant issue at most sites. MBK recommends installing a grounding rod at any sites where electrical interference is observed to be an issue.

MBK and Gornto Ditching have also discussed additional complications regarding a Phase 4 site on Webb Tract with a plastic pipe (Siphon 8 Sta. 390+31). According to Gornto Ditching, different types of plastic pipe require different equipment to properly weld the flanges onto the pipe and install the flow meter. Additional efforts will be required at this site to determine the type of plastic used and provide the necessary equipment for the installation.

After the completion of Phase 4, there will be approximately 50 siphons without a flow meter. MBK and MWD are planning to work with Bovee Environmental Management to test any of these sites that are suspected to contain asbestos or a tar coating on the pipe exterior. Any sites that test positive for these hazardous materials will be abated by W.C. Maloney during 2022-2023 prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

9/17/2022

| IssueID | Priority | Report Date | Reporter | Location | Issue Type | Description | Action | Field Notes |
|---------|----------|-------------|---------------|-----------------|--------------|--|---------|--|
| 23 | Low | 2/11/2017 | JaimeBarajas | Station 859 | Boil | Boil on lower levee slope/toe; | Monitor | 25 LF core trench along WS hinge to depth of 8'; no pipe or water encountered; backfilled with native material. |
| 24 | Low | 2/11/2017 | JaimeBarajas | Station 924+10 | Boil | Boil on lower levee slope/toe; running at high tide | Monitor | 40 LF core trench along WS hinge to depth of 8'; encountered water seeping from landside trench wall at 8' depth; backfilled with native and imported dry fill; Drainage ditch to be cut along Caltrans access roadway from Sta 926 to Sta 2 to relieve ponding. Work to be done by Sierra Cattle. |
| 34 | Low | 2/20/2017 | NateHershey | Station 813 | Encroachment | Siphon may be low | Monitor | 8/14/17 - Waterside top of pipe = 7.2; 100 yr. flood = 7.6; 12" siphon; pipe is low; Continue to Monitor |
| 41 | Medium | 3/28/2017 | RalphHeringer | Station 544-549 | Crack | Cracking in LS Slope; seepage and cattails at toe | Monitor | Monitor and discuss repair; 10/23/17 Levee crown trenched; no encroachments located, Area to be graded and prepared for flood season; will proceed under Special Projects upon receipt of PFA. 12/4/17 - grading complete |

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary 9/17/2022

| IssueID | Priority | Report Date | Reporter | Location | Issue Type | Description | Action | Field Notes |
|----------|---------------|-------------|---------------------------|---|------------------|---|------------------------|---|
| 41.1 | | 4/24/2020 | Nate Hershey | | | | | Reviewed the site area. Area appears to be moving again - not as dramatic as in 2017, but it appears to be along the same fault lines. Seepage observed exiting the surface. Recommend performing an updated survey and developing an action plan. |
| 53 | Medium | 8/11/2017 | NateHershey | Station 324 | Seepage | Seepage at toe of 3 to 1 slope | Monitor | Monitor |
| 54 | Medium | 8/11/2017 | NateHershey | Station 336 | Seepage | | Monitor | Monitor; The hole is shallow at about 1-2 inches deep. |
| 63 | Medium | 3/23/2018 | RussRyan | Station 72 | Crack | Longitudinal crack on land side slope near toe of Levee. Crack runs several hundred feet parallel to Levee road. See photos. | Repair | Investigate and monitor; It's clear to me that there is differential settling after slope vegitation was cleared. |
| 74 | Low | 1/5/2019 | RussRyan | Land side within 150 foot Levee footprint. See attached phots. Low wet areas. | Other,Sinkhole | Bouldin Island - West stretch length adjacent to Mokelumne River. See attached photos for exact location. | Investigate | See notes above. |
| 88 | Low | 6/7/2019 | DaveForkel | Sta 382+00 | Seepage | Seepage on side of levee. | Investigate | |
| 94 96 | Low Medium | 9/27/2019 | BrianJanowiak RussRyan | Lower toe Between 630 and 640 | Other Seepage | Area along lower toe near seepage ditch by Florida tip appears to have settled. Appears to be seepage | Monitor Investigate | |
| 104 | Medium | 11/19/2020 | DaveForkel | Sta 426+00 | Sloughing | Waterside crack about 100 ft total, spread over 3-4 sites | Repair | |
| 106 | Medium | 12/17/2020 | RussRyan | Station 102 | Crack | Levee crest road crack (towards water side). Crack length is about 7 step paces (Russ Ryan) and depth is unknown. | Monitor | |
| 107 | Medium | 12/17/2020 | RussRyan | Station 630 | Seepage | Just inside levee footprint on land side of toe drain there water ponding. Was there prior to any rain this season during dry period. | Monitor | See photos taken on site. |

Reclamation District No. 756 Bouldin Island Issue Tracking Summary

| IssueID | Priority | Report Date | Reporter | Location | Issue Type | Description | Action | Field Notes |
|---------|---------------|--------------|------------|----------------------------|----------------|---|-------------|--------------------------------|
| | | | | | | Cracking observed on landside | | |
| | | - /2 /2 22 . | | | | slope. Unclear if this is a result of | | |
| 108 | Medium | 7/8/2021 | RussRyan | Station 90 | Crack | the earthquake event. | Monitor | |
| | | | | | | Potential landside settlement on | | |
| 100 | N 4 o alicens | 7/0/2021 | DucaDucas | Station 22C | Claushins | toe berm. Unclear if this is | N.A. mitau | |
| 109 | Medium | 7/8/2021 | RussRyan | Station 226 | Sloughing | earthquake related. Landside disturbance. Unclear if | Monitor | |
| | | | | | | earthquake related or due to | | |
| 110 | Medium | 7/8/2021 | RussRyan | Station 503 | Sloughing | sheep activity. | Monitor | |
| 110 | Mediaiii | 7/8/2021 | Nussityan | Station 303 | Siougining | slicep delivity. | IVIOTITO | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | Erosion in top of the levee at | | Should be excavated and |
| 112 | Medium | 1/10/2022 | DaveForkel | Sta 345+00 | Crack | crack. | Repair | repaired. |
| | | | | | | Longitudinal crack located on | | |
| | | | | | | levee crest road on hinge point to | | |
| | | | | | | water side slope. The crack was | | Need to repair as future rainy |
| | | | | | | measured with tape measured at | | weather may open cracks |
| | | | | | | 49 ft/50 ft total length along 4 | | further that could potentially |
| 113 | Medium | 1/14/2022 | RussRyan | Sta 105 | Crack | segments. | Repair | lead to sloughing into river. |
| | | | | | | Land side approx 3-5 feet below | | |
| | | | | | | crest road elevation. See attached | | |
| 115 | High | 1/14/2022 | RussRyan | Sta 96 | RodentActivity | photo map. | Repair | Appears a deep rodent den. |
| | | | | | | Noticeable standing water at toe | | |
| | | | | | | of levee at the same 2017 slippage | | Need Geotech investigation |
| 116 | Medium | 2/21/2022 | RussRyan | camp 5 at pilot project in | Seepage | event. | Investigate | and assessments. |

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

9/17/2022

| IssueID | Priority | Report Date | Reporter | Location | Issue Type | Description | Action | Field Notes |
|---------|----------|-------------|-------------|--------------------------|------------|-----------------------------------|-------------|--------------------------------|
| | | - | | Location is landside off | | | | Roughly an estimated 30 feet |
| | | | | west levee (Bouldin | | | | by 10 feet. Dimensions need to |
| | | | | Isalnd) and south of | | Landside water ponding | | be verified in field |
| 117 | Low | 2/23/2022 | RussRyan | Hwy 12 | Seepage | presenting at toe of levee. | Investigate | investigation. |
| 119 | Medium | 7/7/2022 | AndrewReece | Station 39 | Crack | | Repair | |
| | | | | | | | | |
| | | | | | | | | Recommend monitoring and |
| | | | | | | Seepage and ponding water | | repairing as part of Special |
| | | | | | | reported at location of old toe | | Projects work on north levee. |
| | | | | | | ditch near Station 856. Confirmed | | Continue to monitor and adjust |
| 120 | Medium | 5/19/2022 | NateHershey | Station 856 | Seepage | in field (see photos). | Monitor | if necessary. |