

## **MEMORANDUM**

August 16, 2023

**TO:** Reclamation District No. 756

**FROM:** Nathan Hershey

**SUBJECT:** August 2023 Engineer's Report

Described below are the engineering items to be discussed at your August 16, 2023 meeting.

**Subventions 2021-22** – The District submitted an application for participation in the Program in the amount of \$631,000. An additional \$2 million was approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22. A final claim was submitted in the amount of \$292,577.83. Reimbursement was received in the amount of \$204,504.00.

**Subventions 2022-23** – The District submitted an application for participation in the Program in the amount of \$631,000. A total of \$12.5 million has been approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

**Subventions 2023-24** – The District submitted an application for participation in the Program in the amount of \$631,000. A total of \$13 million has been approved by the Central Valley Flood Protection Board for the Program for FY 2023-24.

**Annual Maintenance** – Attached are the current maintenance items we are tracking.

**FEMA** – MBK continues to coordinate with FEMA and is in the process of compiling documentation supporting the claim. Once all documentation has been provided, FEMA will submit the project to their management for review.

**Special Projects** – Construction of the Directed Action project to rehabilitate the north levee (BO-19-1-SP) is in progress. Excavation is complete at the southern borrow site and the contractor is currently excavating material from the northern borrow site. The contractor is placing fill along the length of the project.

Work on the levee setback project (BO-17-1-SP) near the Camp 5 pump station (west levee) has been accelerated due to the recent instability observed on the landside slope. The contract was awarded to Wood Bros. and a preconstruction meeting was conducted on 8/10. The contractor has initiated site preparation activities and will be excavating material from the existing southern borrow site. Fill placement will likely commence within a few weeks.

A full application was submitted to DWR for the Projects Solicitation Package (PSP) for multi-benefit projects. Applications are currently under review by DWR management.

**SB 88** – MBK has obtained the quotes for the equipment required at the 51 remaining sites. MWD is in the process of finalizing the purchase of the equipment this month. These flow meters will be installed over the

RD 756
Engineer's Report
August 16, 2023
Page 2

next two years due to the number of sites and levee projects that begin in 2023. MBK created an installation schedule that should not interfere with the levee projects. In addition, MBK will supervise the levee work at sites with existing measurement equipment to ensure no damage occurs to these devices.

MWD and the RDs are in compliance for calendar year 2023 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

## **RD 756 - Bouldin Island**

Issue Tracking Summary August 11, 2023

| Issue<br>ID | Priority | Report<br>Date                  | Reporter       | Location        | Issue<br>Type    | Description  | Action  | Field Notes  |
|-------------|----------|---------------------------------|----------------|-----------------|------------------|--|---------|--|
| 023         | Low      | February 11,<br>2017 5:00<br>PM | Jaime Barajas  | Station 859     | Boil             | Boil on lower levee slope/toe;<br>running at high tide | Monitor | 25 LF core trench along WS hinge to depth of 8'; no pipe or water encountered; backfilled with native material.  |
| 024         | Low      | February 11,<br>2017 5:00<br>PM | Jaime Barajas  | Station 924+10  | Boil             | Boil on lower levee slope/toe;<br>running at high tide | Monitor | 40 LF core trench along WS hinge to depth of 8'; encountered water seeping from landside trench wall at 8' depth; backfilled with native and imported dry fill; Drainage ditch to be cut along Caltrans access roadway from Sta 926 to Sta 2 to relieve ponding. Work to be done by Sierra Cattle. |
| 034         | Low      | February 20,<br>2017 5:00<br>PM | Nate Hershey   | Station 813     | Encroachm<br>ent | Siphon may be low                                      | Monitor | 8/14/17 - Waterside top of pipe<br>= 7.2; 100 yr. flood = 7.6; 12"<br>siphon; pipe is low; Continue to<br>Monitor  |
| 041         | Medium   | March 28,<br>2017 5:00<br>PM    | Ralph Heringer | Station 544-549 | Crack            | Cracking in LS Slope;<br>seepage and cattails at toe   | Monitor | Monitor and discuss repair;<br>10/23/17 Levee crown<br>trenched; no encroachments<br>located, Area to be graded and<br>prepared for flood season; will<br>proceed under Special Projects<br>upon receipt of PFA. 12/4/17 -<br>grading complete   |
| 41.1        |          | April 24,<br>2020 12:00<br>AM   | Nate Hershey   |                 |                  |  |         | Reviewed the site area. Area appears to be moving again - not as dramatic as in 2017, but it appears to be along the same fault lines. Seepage observed exiting the surface.  Recommend performing an updated survey and developing an action plan.  |
| 41.2        |          | March 10,<br>2023 1:00<br>AM    | Andrew Petrini |                 |                  |  |         | Visual observation suggests recent movement may have occurred. AECOM reports no significant movement detected by instrumentation at this time.   |

| 053 | Medium | August 11,<br>2017 12:00<br>AM   | Nate Hershey   | Station 324  | Seepage            | Seepage at toe of 3 to 1 slope   | Monitor     | Monitor  |
|-----|--------|----------------------------------|----------------|--|--------------------|--|-------------|--|
| 054 | Medium | August 11,<br>2017 12:00<br>AM   | Nate Hershey   | Station 336  | Seepage            |  | Monitor     | Monitor; The hole is shallow at about 1-2 inches deep.   |
| 074 | Low    | January 5,<br>2019 5:54<br>PM    | Russ Ryan      | Land side within 150<br>foot Levee footprint.<br>See attached phots.<br>Low wet areas. | Sinkhole,<br>Other | Bouldin Island - West stretch<br>length adjacent to<br>Mokelumne River. See<br>attached photos for exact<br>location.  | Investigate | See notes above.   |
| 088 | Low    | June 7, 2019<br>1:55 PM          | Dave Forkel    | Sta 382+00   | Seepage            | Seepage on side of levee.  | Investigate |  |
| 094 | Low    | September<br>27, 2019<br>6:02 PM | Brian Janowiak | Lower toe  | Other              | Area along lower toe near<br>seepage ditch by Florida tip<br>appears to have settled.  | Monitor     |  |
| 096 | Medium | April 22,<br>2020 12:00<br>AM    | Russ Ryan      | Between 630 and<br>640   | Seepage            | Appears to be seepage  | Investigate |  |
| 107 | Medium | December<br>17, 2020<br>2:05 PM  | Russ Ryan      | Station 630  | Seepage            | Just inside levee footprint on land side of toe drain there water ponding. Was there prior to any rain this season during dry period.  | Monitor     | See photos taken on site.  |
| 108 | Medium | July 8, 2021<br>12:00 AM         | Russ Ryan      | Station 90   | Crack              | Cracking observed on landside slope. Unclear if this is a result of the earthquake event.  | Monitor     |  |
| 109 | Medium | July 8, 2021<br>12:00 AM         | Russ Ryan      | Station 226  | Sloughing          | Potential landside settlement on toe berm. Unclear if this is earthquake related.  | Monitor     |  |
| 110 | Medium | July 8, 2021<br>12:00 AM         | Russ Ryan      | Station 503  | Sloughing          | Landside disturbance. Unclear if earthquake related or due to sheep activity.  | Monitor     |  |
| 116 | Medium | February 21,<br>2022 3:23<br>PM  | Russ Ryan      | West levee north of<br>camp 5 at pilot<br>project<br>instrumentation area.             | Seepage            | Noticeable standing water at toe of levee at the same 2017 slippage event.   | Investigate | Need Geotech investigation and assessments.  |
| 117 | Low    | February 23,<br>2022 12:10<br>PM | Russ Ryan      | Location is landside<br>off west levee<br>(Bouldin Isalnd) and<br>south of Hwy 12      | Seepage            | Landside water ponding presenting at toe of levee.   | Investigate | Roughly an estimated 30 feet by 10 feet. Dimensions need to be verified in field investigation.                                  |
| 120 | Medium | May 19,<br>2022 10:15<br>AM      | Nate Hershey   | Station 856  | Seepage            | Seepage and ponding water reported at location of old toe ditch near Station 856. Confirmed in field (see photos).   | Monitor     | Recommend monitoring and repairing as part of Special Projects work on north levee. Continue to monitor and adjust if necessary. |
| 121 | Medium | October 14,<br>2022 12:00<br>AM  | Nate Hershey   | Station 33   | Seepage            | Seepage observed periodically on toe of levee. Seems to come and go, sometimes difficult to tell if it is seepage or ponding water. Observations suggest it is likely seepage that | Investigate |  |

|     |        |                                  |                      |                         |         | periodically appears during times of high water.  |         |  |
|-----|--------|----------------------------------|----------------------|-------------------------|---------|---|---------|--|
| 123 | High   | January 4,<br>2023 1:00<br>AM    | AndrewReece          | Station 498             | Erosion | Waterside slope eroding in several locations.   | Repair  |  |
| 124 | Medium | January 4,<br>2023 1:00<br>AM    | AndrewReece          | Station 555             | Erosion | Eroded slope  | Repair  |  |
| 125 | Medium | February 13,<br>2023 1:56<br>PM  | Michael<br>Nishimura | 836+00 west of siphon   | Erosion | 25-40' of erosion within upcoming special project area. Erosion top of scarp is approximately 3 feet (slope distance) away from WS hinge. | Monitor |  |
| 126 | Medium | February 17,<br>2023 12:12<br>PM | Dave Forkel          | Camp 29 Pump<br>Station | Erosion | Washout behind sump sheet piling  | Repair  |  |
| 129 | Low    | March 31,<br>2023 8:59<br>AM     | Michael<br>Nishimura | 29+00 to 29+60          | Other   | 5-6" ruts concentrated in two locations. Half a load (10 tons) recommended. Could potentially just be regraded.                           | Repair  |  |
| 130 | Low    | March 31,<br>2023 9:05<br>AM     | Michael<br>Nishimura | 32+80 to 33+50          | Other   | Regrade small potholes.<br>Material not Needed.   | Repair  |  |
| 131 | Low    | March 31,<br>2023 9:10<br>AM     | Michael<br>Nishimura | 40+50 to 41+50          | Other   | Half a load 5-6" ruts on crown.   | Repair  |  |
| 132 | Low    | March 31,<br>2023 9:15<br>AM     | Michael<br>Nishimura | 43+90 to 45+50          | Other   | 3"-5" deep rutts along a consistent 160 foot length. Rutts about 2 feet wide.   | Repair  |  |
| 133 | Low    | March 31,<br>2023 9:31<br>AM     | Michael<br>Nishimura | 286+20                  | Other   | 15 foot by 3 foot by 4-5"<br>deep pothole . Potential<br>regrade site.  | Repair  |  |
| 134 | Low    | March 31,<br>2023 9:46<br>AM     | Michael<br>Nishimura | 378+40                  | Other   | X4 1.5foot diameter pot<br>holes 2-3" inches deep.<br>Regrade site only   | Repair  |  |
| 135 | Low    | March 31,<br>2023 9:49<br>AM     | Michael<br>Nishimura | To 423+20               | Other   | 4 1 foot diameter potholes by<br>4"-5" deep. Half a load or so<br>To fill.  | Repair  |  |
| 136 | Low    | March 31,<br>2023 9:49<br>AM     | Michael<br>Nishimura | 422+20 to 423+20        | Other   | Multiple 1 foot diameter<br>potholes by 4"-5" deep. Half<br>a load to full load or so To fill.  | Repair  |  |
| 137 | Low    | March 31,<br>2023 9:59<br>AM     | Michael<br>Nishimura | 427+20                  | Other   | Multiple potholes 1 foot<br>diameter 2-5" deep. Could be<br>regrade site  | Repair  |  |
| 138 | Low    | March 31,<br>2023 10:02<br>AM    | Michael<br>Nishimura | 430+40                  | Other   | 2.5 diameter pothole about<br>2-5" deep needs ab not too<br>much.   | Repair  |  |
| 139 | Low    | March 31,<br>2023 10:04<br>AM    | Michael<br>Nishimura | 433+90                  | Other   | Multiple potholes. Regrade site.  | Repair  |  |
| 140 | Low    | March 31,<br>2023 10:07<br>AM    | Michael<br>Nishimura | 442+00                  | Other   | Pothole. Regrade site.  | Repair  |  |

| 141 | Low    | March 31,<br>2023 10:08<br>AM | Michael<br>Nishimura | 444+40                           | Other     | Pothole some ab needed.   | Repair      |  |
|-----|--------|-------------------------------|----------------------|----------------------------------|-----------|---|-------------|--|
| 142 |        | July 24,<br>2023 7:27<br>PM   | Dave Forkel          | Sta 910+00                       | Crack     | Small crack near waterside of levee   | Monitor     |  |
| 143 | Medium | August 8,<br>2023 1:58<br>PM  | Other                | Approximately station 490 to 510 | Sloughing | The attached photos are<br>from a boat on the water<br>side. Unsure if RD is already<br>working on this area. | Investigate |  |