

MEMORANDUM

March 20, 2025

TO: Reclamation District No. 756

FROM: Nathan Hershey, Mike Kynett

SUBJECT: **March 2025 Engineer's Report**

Described below are the engineering items to be discussed at your March 20, 2025 meeting.

Subventions 2023-24 – The District submitted an application for participation in the Program in the amount of \$631,000. A total of \$14 million has been approved by the Central Valley Flood Protection Board for the Program for FY 2023-24. A final claim was submitted in the amount of \$362,485.49.

Subventions 2024-25 – The District submitted an application for participation in the Program in the amount of \$631,000. A total of \$14 million has been approved by the Central Valley Flood Protection Board for the Program for FY 2024-25.

Subventions 2025-26 – Applications for the Program are due April 1. An application will be submitted in the amount of \$750,000 prior to the deadline.

Annual Maintenance – Attached are the current maintenance items we are tracking.

Emergency Response Grant (Round 3) – The District's emergency operations plan and flood contingency map has been updated. A draft has been sent to the county for review. We are in the process of coordinating the reimbursement logistics with the county. The deadline for completion is April 30, 2025.

Regional Flood Fight Supply Depot – No updates this month. Our last communication with Sacramento County indicated flood fight materials would be received sometime around April.

FEMA – A Recovery Transition Meeting between FEMA, CalOES, and MBK was held on 2/21/25. This meeting is part of the process of handing the claim over to CalOES from FEMA. We are currently waiting for an update from CalOES regarding payment of the claim. The FEMA reimbursement rate is 100% for eligible costs incurred between 12/27/22 and 2/25/23 and 75% for eligible costs incurred between 2/26/23 and 7/14/23. The total claim amount for 100% FEMA reimbursement is \$11,441.42. The total claim amount for 75% FEMA reimbursement is \$18,738.10. CalOES will reimburse 75% of the 25% not reimbursed by FEMA (\$3,513.39). The approximate total combined reimbursement amount is expected to be \$29,008. The eligible costs in the claim are PG&E bills for electricity for the pump stations.

Special Projects – Construction of the Directed Action project to rehabilitate the north levee (BO-19-1-SP) is complete. We are working with DWR and CDFW on satisfying mitigation requirements. The funding agreement has been extended to December 31, 2027.

The design team is working on the final phase of the BO-17-1-SP project, which includes setting the levee back in the project area (Stations 500-550), creating a habitat bench, and relocating the pump station. Our

goal is to submit drawings for permits in 2025 and be ready for construction in 2026. Our recent activities include setting up reoccurring project team meetings, preparing preliminary plans for the levee setback and habitat bench, engaging with our subconsultants, and meeting with the District regarding preferences and features of the new pump station.

DWR has provided a funding agreement in the amount of \$900,000 for planning, permitting and design of a multi-benefit project from Stations 415-500 with a State cost share of 90%. The agreement (BO-24-1-SP) has been fully executed, and advance funding has been received. We are in the process of performing topographic surveys and will be working on a design configuration.

SB 88 – All equipment through Phase 4 has been installed and certified by MBK Engineers. Data is currently being collected at 37 sites across all four islands. MBK will continue to monitor all sites weekly via Wildeye's website and monthly via site visits. In early March, three flow meter batteries were replaced. All Wildeye units are currently working, with the exception of:

- (1) Bouldin Island Siphon 30: Damaged by driftwood (equipment will be reinstalled when Phase 5 installations occur at nearby siphons).
- (2) Bouldin Island Siphon 24: The data collected is not being recorded correctly in Wildeye, which we believe is due to a configuration issue. MBK will coordinate with Wildeye to try to resolve the issue during Phase 5 installations.
- (3) Bouldin Island Siphon 10: The Wildeye unit is not receiving inputs from the connected flowmeter. Upon visual inspection by MBK, no issues seemed to be present. Wildeye will evaluate and repair during nearby Phase 5 installations.

All flow meters are currently working, with the exception of:

- (1) Bouldin Island Siphon 2: This meter can be replaced with the complimentary 12" meter and 14" conversion kit provided by TechnoFlo. A change order or new contract is needed with Gornto to have the equipment installed.
- (2) Bouldin Island Siphon 26: This meter can be replaced with one of the surplus 12" meters purchased by MWD during the Phase 5 equipment purchase. The extra 14" conversion kit no longer needed for Bouldin Island Siphon 9 can be used. A change order or new contract is needed with Gornto to have the equipment installed.
- (3) Bacon Island Siphon 25: This meter can be replaced with one of the surplus 12" meters purchased by MWD during the Phase 5 equipment purchase. A change order or new contract is needed with Gornto to have the equipment installed.
- (4) Webb Tract Siphon 6: This meter can be replaced with one of the surplus 12" meters purchased by MWD during the Phase 5 equipment purchase. A change order or new contract is needed with Gornto to have the equipment installed.

Phase 5 flow meter installations have begun on Bouldin Island with 1 flowmeter currently left to be installed (Bouldin Island Siphon 26). Installations on Webb Tract will begin following the completion of Bouldin Island. A separate request for proposals is being created at a later date for Bacon Island and Holland Tract. The Phase 5 Wildeye telemetry equipment has been purchased and will be delivered at the time of installation, following flowmeter installations at each site.

MBK has provided MWD staff with a draft summary technical report on the 2023 OpenET and measured diversion comparison for review and is developing a similar comparison for 2024.

MBK prepared Water Year 2024 annual reports, and MWD staff submitted the reports prior to the February 1, 2025 deadline.

MBK met with MWD and Tetra Tech on March 6, 2025, to discuss the Bouldin Island Water Balance. Tetra Tech requested a recommendation by MBK regarding the metering of the discharge pumps. MBK shared that MWD has an excess 24" flange mag meter from the Phase 5 equipment purchase that could be utilized. Other meters would be required to measure flows in the larger pipes. MBK is prepared to discuss this matter further upon request by MWD.

RD 756 – Bouldin Island

Issue Tracking Summary

March 14, 2025

Issue ID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
041	Medium	March 28, 2017 5:00 PM	RalphHeringer	Station 544-549	Crack	Cracking in LS Slope; seepage and cattails at toe	Monitor	Monitor and discuss repair; 10/23/17 Levee crown trenched; no encroachments located, Area to be graded and prepared for flood season; will proceed under Special Projects upon receipt of PFA. 12/4/17 - grading complete
41.1		April 24, 2020 12:00 AM	Nate Hershey					Reviewed the site area. Area appears to be moving again - not as dramatic as in 2017, but it appears to be along the same fault lines. Seepage observed exiting the surface. Recommend performing an updated survey and developing an action plan.
41.2		March 10, 2023 1:00 AM	Andrew Petrini					Visual observation suggests recent movement may have occurred. AECOM reports no significant movement detected by instrumentation at this time.
053	Medium	August 11, 2017 12:00 AM	Nate Hershey	Station 324	Seepage	Seepage at toe of 3 to 1 slope	Monitor	Monitor
054	Medium	August 11, 2017 12:00 AM	Nate Hershey	Station 336	Seepage		Monitor	Monitor; The hole is shallow at about 1-2 inches deep.
074	Low	January 5, 2019 5:54 PM	Russ Ryan	Land side within 150 foot Levee footprint. See attached photos. Low wet areas.	Sinkhole, Other	Bouldin Island - West stretch length adjacent to Mokelumne River. See attached photos for exact location.	Investigate	See notes above.
088	Low	June 7, 2019 1:55 PM	Dave Forkel	Sta 382+00	Seepage	Seepage on side of levee.	Investigate	

096	Medium	April 22, 2020 12:00 AM	Russ Ryan	Between 630 and 640	Seepage	Appears to be seepage	Investigate	
107	Medium	December 17, 2020 2:05 PM	Russ Ryan	Station 630	Seepage	Just inside levee footprint on land side of toe drain there water ponding. Was there prior to any rain this season during dry period.	Monitor	See photos taken on site.
116	Medium	February 21, 2022 3:23 PM	Russ Ryan	West levee north of camp 5 at pilot project instrumentation area.	Seepage	Noticeable standing water at toe of levee at the same 2017 slippage event.	Investigate	Need Geotech investigation and assessments.
117	Low	February 23, 2022 12:10 PM	Russ Ryan	Location is landside off west levee (Bouldin Island) and south of Hwy 12	Seepage	Landside water ponding presenting at toe of levee.	Investigate	Roughly an estimated 30 feet by 10 feet. Dimensions need to be verified in field investigation.
121	Medium	October 14, 2022 12:00 AM	Nate Hershey	Station 33	Seepage	Seepage observed periodically on toe of levee. Seems to come and go, sometimes difficult to tell if it is seepage or ponding water. Observations suggest it is likely seepage that periodically appears during times of high water.	Investigate	
126	Medium	February 17, 2023 12:12 PM	Dave Forkel	Camp 29 Pump Station	Erosion	Washout behind sump sheet piling	Repair	
144	Medium	October 18, 2023 1:27 PM	Jack Cronin	East levee. See point, near Caution marker in water.	Sloughing	Sloughing, appears old. Likely not from earthquake.	Monitor	
145	Medium	October 18, 2023 1:31 PM	Jack Cronin	See point.	Sloughing	Minor sloughing. Potentially from seismic event	Investigate	