

MEMORANDUM

October 19, 2022

TO: Reclamation District No. 756

FROM: Nathan Hershey

SUBJECT: October 2022 Engineer's Report

Described below are the engineering items to be discussed at your October 19, 2022 meeting.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$631,000. An additional \$2 million was approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22. The final claim is in the process of being compiled and will be submitted prior to November 1.

Subventions 2022-23 – The District submitted an application for participation in the Program in the amount of \$631,000. \$12 million was approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

Annual Maintenance – Attached are the current maintenance items we are tracking. District forces will be repairing minor cracking in the levee crown on the southern and eastern levees.

Regional Flood Fight Supply Depot – The security fence, gates, screen, barbed wire, and razor wire have all been installed, completing the construction of the flood fight supply depot.

Special Projects – The District is preparing for construction of the Directed Action project to rehabilitate the north levee (BO-19-1-SP). The Project SOW has been approved by DWR, and the District has received advance funds for construction. Notice to proceed has been issued and a pre-construction meeting has occurred. We are coordinating with the Contractor and are anticipating a start to demolition and vegetation clearing towards the end of October.

Five Year Plan – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have incorporated the comments received to date. We have also sent a draft to DWR staff for review and comment. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes.

SB 88 – Work under Phase 4 of the measurement experiment is underway. All phase 4 meters have been installed and most have been certified by MBK Engineers. The remaining certifications are expected to occur next week.

Flow meters for the remaining siphons will be installed over the next two years. Prior to the end of this year, MBK will obtain quotes for the remaining measurement equipment and identify any sites that need to be tested for asbestos or tar coating. MBK and MWD will work with Bovee Environmental Management to test

sites that are suspected to contain asbestos or a tar coating on the pipe exterior. Any sites that test positive for these hazardous materials will be abated by W.C. Maloney prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

10/14/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
23	Low	2/11/2017	JaimeBarajas	Station 859	Boil	Boil on lower levee slope/toe; running at high tide	Monitor	25 LF core trench along WS hinge to depth of 8'; no pipe or water encountered; backfilled with native material.
24	Low	2/11/2017	JaimeBarajas	Station 924+10	Boil	Boil on lower levee slope/toe; running at high tide	Monitor	40 LF core trench along WS hinge to depth of 8'; encountered water seeping from landside trench wall at 8' depth; backfilled with native and imported dry fill; Drainage ditch to be cut along Caltrans access roadway from Sta 926 to Sta 2 to relieve ponding. Work to be done by Sierra Cattle.
34	Low	2/20/2017	NateHershey	Station 813	Encroachment	Siphon may be low	Monitor	8/14/17 - Waterside top of pipe = 7.2; 100 yr. flood = 7.6; 12" siphon; pipe is low; Continue to Monitor
41	Medium	3/28/2017	RalphHeringer	Station 544-549	Crack	Cracking in LS Slope; seepage and cattails at toe	Monitor	Monitor and discuss repair; 10/23/17 Levee crown trenched; no encroachments located, Area to be graded and prepared for flood season; will proceed under Special Projects upon receipt of PFA. 12/4/17 - grading complete

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

10/14/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
41.1		4/24/2020	Nate Hershey					Reviewed the site area. Area appears to be moving again - not as dramatic as in 2017, but it appears to be along the same fault lines. Seepage observed exiting the surface. Recommend performing an updated survey and developing an action plan.
53	Medium	8/11/2017	NateHershey	Station 324	Seepage	Seepage at toe of 3 to 1 slope	Monitor	Monitor
54	Medium	8/11/2017	NateHershey	Station 336	Seepage		Monitor	Monitor; The hole is shallow at about 1-2 inches deep.
63	Medium	3/23/2018	RussRyan	Station 72	Crack	Longitudinal crack on land side slope near toe of Levee. Crack runs several hundred feet parallel to Levee road. See photos.	Repair	Investigate and monitor; It's clear to me that there is differential settling after slope vegetation was cleared.
74	Low	1/5/2019	RussRyan	Land side within 150 foot Levee footprint. See attached photos.	Other,Sinkhole	Bouldin Island - West stretch length adjacent to Mokelumne River. See attached photos for exact location.	Investigate	See notes above.
88	Low	6/7/2019	DaveForkel	Sta 382+00	Seepage	Seepage on side of levee.	Investigate	
94	Low	9/27/2019	BrianJanowiak	Lower toe	Other	Area along lower toe near seepage ditch by Florida tip appears to have settled.	Monitor	
96	Medium	4/22/2020	RussRyan	Between 630 and 640	Seepage	Appears to be seepage	Investigate	
104	Medium	11/19/2020	DaveForkel	Sta 426+00	Sloughing	Waterside crack about 100 ft total, spread over 3-4 sites	Repair	
106	Medium	12/17/2020	RussRyan	Station 102	Crack	Levee crest road crack (towards water side). Crack length is about 7 step paces (Russ Ryan) and depth is unknown.	Monitor	
107	Medium	12/17/2020	RussRyan	Station 630	Seepage	Just inside levee footprint on land side of toe drain there water ponding. Was there prior to any rain this season during dry period.	Monitor	See photos taken on site.

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

10/14/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
108	Medium	7/8/2021	RussRyan	Station 90	Crack	Cracking observed on landside slope. Unclear if this is a result of the earthquake event.	Monitor	
109	Medium	7/8/2021	RussRyan	Station 226	Sloughing	Potential landside settlement on toe berm. Unclear if this is earthquake related.	Monitor	
110	Medium	7/8/2021	RussRyan	Station 503	Sloughing	Landside disturbance. Unclear if earthquake related or due to sheep activity.	Monitor	
112	Medium	1/10/2022	DaveForkel	Sta 345+00	Crack	Erosion in top of the levee at crack.	Repair	Should be excavated and repaired.
113	Medium	1/14/2022	RussRyan	Sta 105	Crack	Longitudinal crack located on levee crest road on hinge point to water side slope. The crack was measured with tape measured at 49 ft/50 ft total length along 4 segments.	Repair	Need to repair as future rainy weather may open cracks further that could potentially lead to sloughing into river.
115	High	1/14/2022	RussRyan	Sta 96	RodentActivity	Land side approx 3-5 feet below crest road elevation. See attached photo map.	Repair	Appears a deep rodent den.
116	Medium	2/21/2022	RussRyan	camp 5 at pilot project in	Seepage	Noticeable standing water at toe of levee at the same 2017 slippage event.	Investigate	Need Geotech investigation and assessments.

Reclamation District No. 756 Bouldin Island

Issue Tracking Summary

10/14/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
117	Low	2/23/2022	RussRyan	Location is landside off west levee (Bouldin Island) and south of Hwy 12	Seepage	Landside water ponding presenting at toe of levee.	Investigate	Roughly an estimated 30 feet by 10 feet. Dimensions need to be verified in field investigation.
119	Medium	7/7/2022	AndrewReece	Station 39	Crack		Repair	
120	Medium	5/19/2022	NateHershey	Station 856	Seepage	Seepage and ponding water reported at location of old toe ditch near Station 856. Confirmed in field (see photos).	Monitor	Recommend monitoring and repairing as part of Special Projects work on north levee. Continue to monitor and adjust if necessary.
121	Medium	10/14/2022	NateHershey	Station 33	Seepage	Seepage observed periodically on toe of levee. Seems to come and go, sometimes difficult to tell if it is seepage or ponding water. Observations suggest it is likely seepage that periodically appears during times of high water.	Investigate	Trenching scheduled for late October/early November.